Items	Bid Details
Pre-Bid?	
Hardcopy or Electronic Submission?	
Bid Bond?	
Payment & Performance Bonds?	
Contract Time	
Liquidated Damages	
Warranty	
Contractor License	
Insurance	
Minority/DBE Goals?	
Working Hours	
Subcontracting	
Funding	
Certified Payroll	
Retainage	
Safety	
Qualifications	
Site Access	
Site Restoration	
Bypass	
Traffic Control	
Disposal	
Water & Hydrant Meter	

Specification Review Checklist

Notes
Standard Contract Items
Is there a pre-bid meeting? Is it mandatory or optional? Is it in person or is there a virtual option?
Do we need to submit hard copies via FedEx/UPS or is it an online portal/email submission? If hardcopy, is it 1 original only? Any copies? Any USB digital copies?
Is there a bid bond required? Typically 5% or 10%
Are they required? Are they both 100%? Or is one 100% and one 110%?
What is the substantial and final completion time? Is it consecutive days or working/week days?
Amount we need to pay if we go over contract time
How long is the project warranty? The CIPP and/or MH Rehab might have a longer warranty
What type of license do we need to have to bid? Any certain
Do we need a COI to submit with bid? Does the owner need to be listed as additional insured? What are the minimum coverages needed? Is additional property or railroad insurance needed? (Typically if lines right under or right by a railroad or under a building - look closer into the insurance
Ex: To Search For: "Good Faith", "Minority", "DBE", "MBE", "Goals". Is it mandatory or a good faith effort?
When are we allowed to work? Only Monday-Friday? Only 8:00 AM to 5:00 PM? If there's traffic control, are we limited to only working 9:00 AM to 3:00 PM or night shift?
How much work are we allowed to subcontract as a PRIME? Do we need to list our SUBS on bid paperwork? Any documents they need to fill out?
Any grants involved? Any funding needed?
Is certified payroll required?
Is there any retainage? If so, how much? Typically 5% or 10%.
Any safety questionnaire we need to fill out? Send out to safety as soon as possible.
Minimum LF of CIPP or VF of MH Rehab or years in business?
Site Conditions Contract Items
Is contractor responsible for access? Will City help at all?
Is contractor responsible for access? Will City help at all?
Is it needed? Anything 10" or greater need to start looking at bypass for sanitary sewer. Are there any force mains discharging into the lines we are working on? Look at plans in detail if it is larger sanitary sewer
Is there a line item? Do we need to submit a certified traffic control plan? (additional costs typically)
Contractor to provide or Owner? What are the requirements?
Contractor to provide or Owner

Keywords to Search For:

DBE, Good Faith, MBE, Minority, MBE, Goals
GPM, Bypass, Flow, GPD

Specif	
Items	**Bid Details**
Cleaning Method	
Cleaning Passes	
Notifications?	
NASSCO	
CCTV Submittal Format	
Notifications?	

fication Review Checklist

Notes
Cleaning
What line items do we have to bid on? Is the line item all inclusive for mechanical, heavy cleaning, root cutting?
How many passes are included in the "Standard" cleaning item? Typically 3 or 5.
Do we need to leave door hangers on residences/businesses? How long before we are working on that line/manhole? (Ex: 24, 48 or 72 hours)
CCTV
Ex: PACP Certified
USB? Digital Format? Weekly USB's?
Do we need to leave door hangers on residences/businesses? How long before we are working on that line/manhole? (Ex: 24, 48 or 72 hours)

Specifi	
Items	**Bid Details**
Curing Method	
Cure Water	
Warranty	
Notifications?	
Contractor Qualifications	
Wet-Out Facility	
End Seals	
Mudding the Ends	
Conditions Above Pipes/Overhead	
Pre-Liner	
Pipe Information	
Resin Type	
Testing	
Engineered Design Stamp Calculations	
Air Testing	
CIPP Design & Performance Require	
Design Life	
ASTM Standard?	
Gravity Pipe Conditions	
Flexural Strength	
Flexural Modulus	
Tensile Strength	
Design Safety Factor	
Short-Term Flexural Modulus	
Long-Term Flexural Modulus	
Creep Retention Factor	
Ovality	
Soil Modulus	
Soild Density	
Groundwater Depth	
Live Load	
Poisson's Ratio	

cation Review Checklist
Notes
CIPP
Ex: Air/Steam, Water, UV, PVC/Fold & Form
If we are doing water install, are we able to let our cure water just go downstream? Do we have to discharge into a nearby sanitary sewer system? Or do we have to frac out and discharge at another location? Do we have to let the cure water cool down before we can do anything with it?
How many years for warranty?
Do we need to leave door hangers on residences/businesses? How long before we are working on that line/manhole? (Ex: 24, 48 or 72 hours)
Certain amount of LF or years in business?
Any note that contractor must own and operate their own wet-out facility?
Hydrotite, LMK/Insignia
Applying hydraulic cement to the liner ends of the pipe in the MH/Structure
Any potential issues with install? Are there trees over top the MH/structure? Any powerlines? How far above if so for either?
Is a preliner required? Typically high infiltration spots
LS Sheet listing out Pipe Segments - Including Pipe Diameter, length, material, depths, access, TC, etc.
Polyester, Vinylester, Epoxy, etc.
Third-Party Testing Required? PVC samples? How long? Plate Samples?
Is the owner requiring us to engineer stamp design calculations for the CIPP?
Does the line have to be air tested before we can reinstate services?

ements (Items Needed to Calculate Minimum Thickness)
Typically fifty (50) years or greater
ASTM F1216 - CC to add the others
Fully Deteriorated?
Typically 4,500 psi (in accordance with ASTM D 790)
Typically 250,000 - 400,000 psi (in accordance with ASTM D 790)
3,000 psi (in accordance with ASTM D 638)
Typically 2.0
Typically 2%

Specifica	
Items	**Bid Details**
MH Information	
Product Type	
Products	
Testing	
Warranty	
Thickness	
Compressive Strength	
Bond Strength	
Shrinkage	
Grout	
Measurement & Payment Section	
External Coating of Manhole?	
Notifications?	
NACE	
Bypass	
Substitution Requirements	
Product Type	
Testing	
Warranty	
Thickness	
Corrugations	

ıtion Review Checklist
Notes
Manhole Rehab
MH Tracker LS including # of manholes, MH numbers, diameters, MH depths, type of manholes (brick, precast, etc.), active infiltration?,acccess info/MOT etc.
Ex: Cementitious, Calcium Aluminate, Geopolymer, Epoxy, Polyurea, Composite (cementitious + epoxy)
Search for types of products listed/approved: Infiltration Control Materials, Plugs, Grouts, Repair Materials, etc.
Cube Samples, Vacuum Testing, Holiday Spark Testing, Wet Film Gauge
How many years for warranty?
How many inches of cementitious, calcium aluminate or geopolymer OR how many mils of epoxy/polyurea?
Any grouts listed? Polyurethane or Acrylamide?
What does this line item consist of?
Does the outside of the manhole need to be coated if it is exposed?
Do we need to leave door hangers on residences/businesses? How long before we are working on that manhole? (Ex: 24, 48 or 72 hours)
Is a NACE Inspector required?
Flow thrugh allowed? Coat Invert?
Spincast
Ex: Cementitious, Calcium Aluminate, Geopolymer, Epoxy, Polyurea, Composite (cementitious + epoxy)
Cube Samples
How many years for warranty?
How many inches of cementitious, calcium aluminate or geopolymer OR how many mils of epoxy/polyurea?
What size corrugations on pipe? Do we need to fill in corrugations?